

Commonwealth Construction & Utilities, Inc. –

Three **Week** Look Ahead 6-24-19 through 7-12-19

CREWS:

A. CCU 4 Man Crew

B.

Week Of	TASK	CREW
6/24/19 through 6/28/19	A. Crew: Notification to residents on Tuesday 6/25/2019	A. CCU 4 Man Crew
	Thursday 6/27/2019 Tree Protection, Silt Sacks and layout	
	6/28/19 Start installation of bypass	
7/1/19 through 7/5/19	A. Crew: Continue Installing by-pass. No work will be performed on 7/4 and 7/5/2019 for holiday observance	A. CCU 4 Man Crew
7/8/19 through 7/12/19	A. Crew: Cut in hydrant at Sparkill St. Start work on Belmont St. Disinfecting and sampling by pass and house hookups once bypass samples are complete	A. CCU 4 Man Crew

* Arborist will perform tree pruning prior to excavation of the main