

Commonwealth Construction & Utilities, Inc.

Three **Week** Look Ahead 7-22-19 through 8-9-19

CREWS:

A. Commonwealth Construction & Utilities, Inc

Week Of	TASK	CREW
7/22/19 through 7/26/19	A. Crew: Now that the pipes are connected to the homes our crew will continue working starting at Piermont to Tappan to Sparkill and then to Nyack. This work is expected to last over the next two weeks.	A. CCU 4 Man Crew
7/29/19 through 8/2/19	A. Crew: As well as continuing the work above we will also do Installation of hydrants and gate valves	A. CCU 4 Man Crew
8/5/19 through 8/9/19	A. Crew: Test and disinfecting the pipes for a final hook up to each homeowner to follow	A. CCU 4 Man Crew