

Commonwealth Construction & Utilities, Inc.

Three **Week** Look Ahead 8-5-19 through 8-23-19

CREWS:

A. Commonwealth Construction & Utilities, Inc

Week Of	TASK	CREW
8/5/19 through 8/23/19	A. Crew: CCU will be completing the water main portion of the project on Monday August 5, 2019. Disinfecting and testing will be occurring the week of the 5 th . Paving and services will be occurring the week of the 5 th and the following 2 weeks.	A. CCU 4 Man Crew