

Project Name	Crew Leader	Schedule Sequence Date	Start	Scheduled Shot Order	Line Status	Shot #	Segment #	MHA	MHB	Street (Work Location)	Comments	Measured Diameter (in)	Measured Length (ft)	Measured # Service Reconnects	Approved Thick (mm)	JDE Job #	Client ID	District	Flow Type	Product Install Type	BL Diameter (in)	BL Length (ft)	
<b>Lesly Simon</b>		19-Feb-20	20-Feb-20 A										9465.00	220									9627.00
		16-Feb-20	20-Feb-20 A										145.00	6									145.00
		23-Feb-20	24-Feb-20 A										2757.00	68									2756.00
		01-Mar-20	02-Mar-20 A										2084.00	69									2921.00
		08-Mar-20	09-Mar-20										2437.00	57									2649.00
		15-Mar-20	16-Mar-20										1142.00	20									1156.00
		<b>Mon 3-16</b>	16-Mar-20	19-Mar-20									486.00	10									492.00
	COMMONWEALTH CONST&UTIL,C1	Lesly Simon	16-Mar-20	19-Mar-20	1		035	061	14-931	14-930	North Beacon St		15	179.00	5	9	161292	'Base Bid		Sanitary	CIPP - AISC	15	181.00
	COMMONWEALTH CONST&UTIL,C1	Lesly Simon	16-Mar-20	19-Mar-20	1		035	060	14-1662	14-931	North Beacon St-Struct		15	307.00	5	9	161292	'Base Bid		Sanitary	CIPP - AISC	15	311.00
		<b>Tue 3-17</b>	17-Mar-20	18-Mar-20									268.00	3									272.00
	COMMONWEALTH CONST&UTIL,C1	Lesly Simon	17-Mar-20	18-Mar-20	1		034	058	14-1666	14-1663	North Beacon St		15	268.00	3	9	161292	'Base Bid		Sanitary	CIPP - AISC	15	272.00
		<b>Wed 3-18</b>	18-Mar-20	17-Mar-20									205.00	3									204.00
	COMMONWEALTH CONST&UTIL,C1	Lesly Simon	18-Mar-20	17-Mar-20	1		021	033	9-1020	9-1020A	Irving St		15	31.00	0	9	161292	'Base Bid		Sanitary	CIPP - AISC	15	30.00
	COMMONWEALTH CONST&UTIL,C1	Lesly Simon	18-Mar-20	17-Mar-20	1		021	035	9-775	14-1645	Irving St		15	51.00	0	9	161292	'Base Bid		Sanitary	CIPP - AISC	15	48.00
	COMMONWEALTH CONST&UTIL,C1	Lesly Simon	18-Mar-20	17-Mar-20	1		021	034	9-1020A	9-775	Irving St		15	123.00	3	9	161292	'Base Bid		Sanitary	CIPP - AISC	15	126.00
		<b>Thr 3-19</b>	19-Mar-20	16-Mar-20									183.00	4									188.00
	COMMONWEALTH CONST&UTIL,C1	Lesly Simon	19-Mar-20	16-Mar-20	1		020	032	9-1057A	9-1057	Irving St		15	24.00	0	9	161292	'Base Bid		Sanitary	CIPP - AISC	15	25.00
	COMMONWEALTH CONST&UTIL,C1	Lesly Simon	19-Mar-20	16-Mar-20	1		020	031	9-1633	9-1057A	Irving St		15	159.00	4	9	161292	'Base Bid		Sanitary	CIPP - AISC	15	163.00
	<b>No Crew Leader</b>		27-Apr-20										2582.00	3									5522.00